Completion Report

1	Name of Wok	Improvements to Roads & drains at Bagalagunte Old Village Harijana Colony in Ward no 14 Bagalagunte, Dasarahalli Sub Division
2	Sanctioned Estimate No & Date	CE/DD2/TS/62/2019-20 Date: 16/11/2019
3	Head of Acount which is Chargeable	P-3727
4	Enstrument Order No & Date	EE/DD/WO/ 522 /21-22 Dt 22 01 2020
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	-
7	Measurement recorded in MB	4852/~~319~~ 2019-20
	Page No	48512 - 48572
8	check Measurment of the Asst	
	Exe Eng / Exe Eng On	-
9	Name of the Office / Official	Asst Executive Enginner
	incharge of the work	T Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst Exe Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
150.00	1,44,07,179.00	-	-

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ASSISTANT EXECUTIVE ENGINEER
T DASARAHALLI SUB-DIVISION